# TYLER BUILDING SYSTEMS CONSTRUCTION HANDBOOK









P.O. Box 130819 TYLER, TX 75713 3535 SHILOH ROAD TYLER, TX 75707 Phone 903-561-3000 Fax 903-561-7686 1-800-442-8979 www.tylerbuilding.com

			•

### NOTE:

THE CONSTRUCTION HANDBOOK DEPICTS
CONDITIONS AND ERECTION PROCEDURES
FOR A STANDARD BUILDING WITH A ROOF
SLOPE OF 1:12. IF THERE IS A CONFLICT
BETWEEN THIS MANUAL AND THE
ERECTION DRAWINGS, THE ERECTION
DRAWINGS TAKE PRECEDENCE.

IF THERE ARE ANY QUESTIONS REGARDING PROPER ERECTION PROCEDURES OR INSTALLATION OF PARTS OR MATERIALS. YOU SHOULD CONTACT:

TYLER BUILDING SYSTEMS L.P.
CUSTOMER SERVICE DEPARTMENT

OFFICE: 903-561-3000 EXT. 212

TOLL FREE: 1-800-442-8979 EXT. 212

## TABLE OF CONTENTS

### SECTION I

### **ERECTION STANDARDS**


CONDITIONS AT BASE	ES-110
RIGID FRAME STRAIGHT COLUMN,	
FLUSH GIRT (INTERIOR LOCATION)	ES-120
RIGID FRAME STRAIGHT COLUMN,	
FLUSH GIRT (ENDWALL LOCATION)	ES-121
RIGID FRAME TAPERED COLUMN,	
BYPASS GIRT (INTERIOR LOCATION)	ES-130
PIGIN EDANE TAPEDEN COLLINAL	
BYPAGS GIRT (ENDWALL LOCATION)	ES-131
LAPPED GIRT INSTALLATION	ES-132
BEARING FRAME ENDWALL	
"CEE" SHAPED ENDRAFTER	ES-150
"I" SHAPED ENDRAFTER	ES-151
STANDARD CLIPS	ES-154.1
STANDARD CLIPS	E6-154.2
BRIDGING INSTALLATION	ES-155
BRIDGING INSTALLATION	ES-156
KNOCK-IN BRIDGING INSTALLATION	ES-157
KNOCK-IN BRIDGING INSTALLATION	ES-158
WALL PANEL INSTALLATION	ES-160
"PBR" & REVERSE "PBR" PANEL PROFILE	
FASTENER SPACING	ES-161.1
"PBU" & REVERSE "PBU" PANEL PROFILE	
FASTENER SPACING	ES-161.2
"AVP" PANEL PROFILE	
FASTENER SPACING	ES-161.3
CHECKING AND MAINTAINING PANEL COVERAGE	ES-161.4
CHECKING AND MAINTAINING PANEL COVERAGE	
GROWING PANEL COVERAGE	
SHRINKING PANEL COVERAGE	FS-161 7
ROOF PANEL INSTALLATION	EG-161.7
BLANKET INSULATION INSTALLATION	
BLANKET INSULATION INSTALLATION	EG-165.1
BLANKET INSULATION INSTALLATION	EG-160.2
ROOF BANDING SYSTEM INSTALLATION	E5-164
STANDARD SKYLIGHT INSTALLATION	ES-165
WALL LIGHT INSTALLATION	ES-166
CONTINUOUS WALL LIGHT INSTALLATION	ES-167
FRAMED OPENING FOR OVERHEAD DOOR	ES-170
PERSONNEL DOOR INSTALLATION	ES-180
PERSONNEL DOOR JAMB SUPPORT INSTALLATION	E5-161
CONVENTIONAL WINDOW INSTALLATION	
FIELD LOCATED FRAMED OPENING SECTIONS	
FIELD LOCATED FRAMED OPENING SECTIONS	
FLUSH EAVE EXTENSION DETAILS	E5-200
BYPAGG EAVE EXTENSION DETAILS	
PURLIN EXTENSION DETAILS	
RIDGE VENT INSTALLATION	
CONTINUOUS RIDGE YENT INSTALLATION	
CIRCULAR RIDGE VENT INSTALLATION	
CIRCULAR YENT SLOPE INSTALLATION	
RUBBER ROOF JACK INSTALLATION	E5-231
SIMPLE EAVE, HIGH SIDE EAVE, & SCULPTURED	
EAVE TRIM INSTALLATION	
T-10 GUTTER INSTALLATION	
T-150 GUTTER INSTALLATION	
DOWNSPOUT INSTALLATION	
RAKE TRIM INSTALLATION	ES-241.1
CORNER TRIM INSTALLATION	
COLLATERAL LOAD HANGER DETAILS	ES-250


Construction Handbook


### TABLE OF CONTENTS

## SECTION II STANDARD TRIM

TRIM	DETA	LS.									٠	,										ST		1	10	2
TRIM	DETA	LS.																			٠	ST	-	1	1	1
TRIM	DETA	LS.													٠							<b>6</b> T	<b>-</b>	1	12	2
TRIM	DETA	ILS.						٠			٠					,						ST	_	1	13	3
TRIM	DETA	LS.																				ST		1	14	4
TRIM	DETA	ILS.	٠.												٠						٠	ST	<b>–</b>	1	1	ő
TRIM	DETA	ILS.																				ST	· –	1	16	3
TRIM	DETA	LS.														,						ST	-	1	1	7
TRIM	DETA	LS.														,						51	-	1	18	3
TRIM	DETA	LS.								٠				٠								ST	<b>-</b>	1	18	Э
TRIM	DETA	LS.														,						ST	-	1	20	)
TRIM	DETA	LS.																				ST	_	1	2	1
TRIM	DETA	ILS.															٠	,			,	ST	-	1	22	2
TRIM	DETA	ILS.		,	,											,	•			,		ST	_	1	2	3
TRIM	DETA	ILS.														,	,					ST	-	1	24	4
TRIM	DETA	ILS.				٠			,				٠									ST	-	1	2	õ
TRIM	DETA	ILS.															_		_		_	ST		1	20	ŝ








BASE ANGLE

BASE GIRT

BASE CHANNEL



#### BASE CHANNEL MODIFICATION AT FLUSH COLUMN

THIS CONDITION IS SIMILAR WHEN BASE ANGLE IS USED

#### GENERAL NOTES

- BASE ANGLE (STANDARD BASE CONDITION)
   FURNISHED IN 20'-O" STANDARD LENGTHS. BASE
   ANGLE SHOULD BE OMITTED AT OVERHEAD DOORS,
   AND PERSONNEL DOORS.
- 2. BASE GIRT (OPTIONAL) FURNISHED CONTINUOUS BETWEEN COLUMNS, MUST BE FIELD CUT AT PERSONNEL DOORS AND ALL FIELD LOCATED FRAMED OPENINGS.
- 8. BASE CHANNEL, USED WITH INTERIOR LINER PANELS, WILL BE FURNISHED IN REQUIRED LENGTHS BUT SOME MODIFICATIONS MAY BE REQUIRED (SEE SECTION AT FLUSH COLUMN INDICATED ABOVE). OMIT BASE CHANNEL AT OVERHEAD DOORS, AND PERSONNEL DOORS.
- 4. INSIDE CLOSURE WILL BE PROVIDED ONLY IF THE BUILDING IS UN-INSULATED OR SPRAY-FOAM INSULATION WILL BE USED. CLOSURES ARE PROVIDED AT ALL BASE CONDITIONS AT THE PERIMETER OF BUILDING.


- 5. IN ORDER TO MAINTAIN THE WARRANTY, THE WALL PANELS MUST MAINTAIN 3/16" (MINIMUM) CLEARANCE FROM BEARING ON THE BOTTOM OF THE SHEETING NOTCH OR BASE FLASHING.
- 6. NAIL-IN ANCHORS FOR ATTACHMENT OF BASE ANGLE, OR BASE CHANNEL TO CONCRETE SHOULD BE INSTALLED AT 2'-6" CENTERS. FIELD DRILLING OF THE BASE ANGLE OR BASE CHANNEL WILL BE REQUIRED.
- 7. PANEL FASTENER USAGE WILL BE LISTED IN THE REMARKS COLUMN ON THE BILL OF MATERIALS. FASTENER SPACING IS INDICATED ON PAGE ES-161.
- 8. BASE FLASHING IS OPTIONAL, AND WILL NOT BE SUPPLIED UNLESS NOTED ON THE ERECTION DRAWINGS. BASE FLASHING IS ANCHORED BY THE WALL PANEL FASTENER IN ALL CONDITIONS EXCEPT BASE GIRT. BASE FLASHING WILL BE ATTACHED TO THE WALL PANEL WITH POP-RIVETS OR 1/4 x 7/8" HWH SCREWS AT 2'-0" ON CENTER AT THE BASE GIRT CONDITION.



**ERECTION STANDARDS** 


CONDITIONS AT BASE

DRAWING





RIGID FRAME STRAIGHT COLUMN, FLUSH GIRT (INTERIOR LOCATION) DRAWING






ERECTION STANDARDS

RIGID FRAME
STRAIGHT COLUMN, FLUSH GIRT
(ENDWALL LOCATION)


ES-121

Issue No.: 12, Issue Date: 08/01/17 I:\2017 Construction Handbook\es121.vcd






RIGID FRAME TAPERED COLUMN, BYPASS GIRT (INTERIOR LOCATION) DRAWING





RIGID FRAME

RIGID FRAME TAPERED COLUMN, BYPASS GIRT (ENDWALL LOCATION)





#### NOTES:

THE FLAT HEAD MACHINE BOLT ALLOWS SUPPORT OF THE FIRST GIRT TO THE COLUMN WHILE THE SECOND GIRT IS BEING NESTED WITH THE FIRST GIRT AND ATTACHED. (NOT REQUIRED AT ROOF PURLIN LAP)

THE GIRT ATTACHED WITH THE FLAT HEAD MACHINE BOLT MUST BE INSTALLED WITH THE LARGE FLANGE AGAINST THE OUTSIDE FLANGE OF THE COLUMN AND MUST BE INSTALLED IN ALTERNATING BAYS FOR THE GIRTS TO NEST.

THE FLAT HEAD WILL BE SANDWICHED BETWEEN GIRTS WHEN THE CONNECTION IS COMPLETE








BEARING FRAME ENDWALL "CEE" SHAPED ENDRAFTER

DRAWING




TYLER


P.O. BOX 13089 - TYLER. TEXAS 75713

**ERECTION STANDARDS** 

BEARING FRAME ENDWALL
"I" SHAPED ENDRAFTER

DRAWING







PURLIN CLIP MK P13

PURLIN CLIP MK P47

PURLIN CLIP MK P4

FLANGE BRACE CLIP MK P2







GIRT CLIP MK P49



STANDARD CLIPS


Tyler Building Systems L.P. Construction Handbook






#### SECTION AT SIDEWALL BRIDGING

#### SECTION AT ENDWALL BRIDGING







## SECTION AT SIDEWALL BRIDGING (AT HEADER CONDITION)


SECTION AT ENDWALL BRIDGING

(AT HEADER CONDITION)

#### SEE THE ERECTION DRAWINGS FOR QUANTITIES AND LOCATIONS








#### SECTION AT SIDEWALL BRIDGING

(AT HEADER CONDITION)

#### SECTION AT ENDWALL BRIDGING

(AT HEADER CONDITION)



#### SECTION AT SIDEWALL BRIDGING

(AT WIND GIRT CONDITION)

## SEE ES-157 AND ES-158 FOR KNOCK-IN BRIDGING INSTALLATION FOR THE ROOF




**ERECTION STANDARDS** 


BRIDGING INSTALLATION

DRAWING


## ERECTOR NOTE USE THESE DETAILS FOR ROOF SLOPES LESS THAN 3:12 USE DETAILS ON PAGE ES-158 FOR ROOF SLOPES 3:12 AND GREATER




**PEAK CONDITION** 




BETWEEN PURLINS




**EAVE CONDITION** 



HIGH SIDE EAVE CONDITION



EAVE EXTENSION CONDITION



HOW TO MEASURE BRIDGING LENGTHS

#### GENERAL NOTES

- 1. PEAK BRIDGING ANGLE (2x2x14Ga. UN-NOTCHED ANGLE). THIS ANGLE IS TYPICALLY MARKED PBA-1, PBA-2, ETC... FASTEN ANGLE TO PEAK PURLIN WITH #12x 3/4 HWH SCREWS 2 PER ANGLE.
- 2. KNOCK-IN BRIDGING (1x1x14Ga. UN-NOTCHED ANGLE).
  BRIDGING IS IDENTIFIED BY LENGTH ON THE ROOF
  FRAMING PLAN. FASTEN TO PEAK BRIDGING ANGLE WITH
  #12x 3/4 HWH SCREWS ONE AT EACH END OF ANGLE.
- 3. USE ONE #12 x 3/4 HWH SCREW TO ATTACH BRIDGING.
- 4. KNOCK-IN BRIDGING (1x1x14Ga. NOTCHED ANGLE). BRIDGING IS IDENTIFIED BY LENGTH ON THE ROOF FRAMING PLAN.
- 5. INSERT TAB OF NOTCHED ANGLE INTO THE PRE-PUNCHED SLOT IN THE PURLIN WEB. BEND TAB OVER FLAT AGAINST THE WEB.

6. BRIDGING CLIP (1x1x14Ga. UN-NOTCHED ANGLE). SEE BRIDGING CLIP CHART FOR LENGTH. FASTEN TO EAVESTRUT WITH #12x 3/4 HWH SCREWS ONE AT EACH END OF ANGLE.

#### BRIDGING CLIP CHART

8" PURLINS = 0'-7 3/4"

10" PURLINS = 0'-9 3/4"

12" PURLINS = 0'-11 3/4"


EUILDING SYSTEMS, L.P.
P.O. 80X ISOSIP • TYLER, TEXAS 757/3

**ERECTION STANDARDS** 


SECTIONS AT KNOCK-IN BRIDGING


DRAWING

## ERECTOR NOTE USE THESE DETAILS FOR ROOF SLOPES 3:12 AND GREATER USE DETAILS ON PAGE ES-157 FOR ROOF SLOPES LESS THAN 3:12




#### PEAK CONDITION







#### **EAVE CONDITION**



#### HIGH SIDE EAVE CONDITION



#### EAVE EXTENSION CONDITION



#### **HOW TO MEASURE BRIDGING LENGTHS**

#### **GENERAL NOTES**

- PEAK BRIDGING ANGLE (2x2x14Ga. UN-NOTCHED ANGLE).
  THIS ANGLE IS TYPICALLY MARKED PBA-1, PBA-2, ETC...
  FASTEN ANGLE TO PEAK PURLIN WITH #12x 3/4 HWH
  SCREWS 2 PER ANGLE.
- 2. KNOCK-IN BRIDGING (1x1x14Ga. UN-NOTCHED ANGLE).
  BRIDGING IS IDENTIFIED BY LENGTH ON THE ROOF
  FRAMING PLAN. FASTEN TO PEAK BRIDGING ANGLE WITH
  #12x 3/4 HWH SCREWS ONE AT EACH END OF ANGLE.
- 3. USE ONE #12 x 3/4 HWH SCREW TO ATTACH BRIDGING.
- KNOCK-IN BRIDGING (1x1x14Ga. NOTCHED ANGLE). BRIDGING IS IDENTIFIED BY LENGTH ON THE ROOF FRAMING PLAN.
- INSERT TAB OF NOTCHED ANGLE INTO THE PRE-PUNCHED SLOT IN THE PURLIN WEB. BEND TAB OVER FLAT AGAINST THE WEB.

6. BRIDGING CLIP (1x1x14Ga. UN-NOTCHED ANGLE). SEE BRIDGING CLIP CHART FOR LENGTH. FASTEN TO EAVESTRUT WITH #12x 3/4 HWH SCREWS ONE AT EACH END OF ANGLE.

#### **BRIDGING CLIP CHART**

8" PURLINS = 0'-7 3/4"

10" PURLINS = 0'-9 3/4"


12" PURLINS = 0'-11 3/4"

BUILDING SYSTEMS, L.P.
P.O. BOX (308)9 - TYLER, TEXAS 75713

#### **ERECTION STANDARDS**

DRAWING

SECTIONS AT KNOCK-IN BRIDGING



#### WARRANTY NOTICE

#### **GENERAL NOTES**

- 1. WALL FASTENERS ARE COLOR COATED TO COORDINATE WITH PANELS.
- 2. INSIDE CLOSURES AT THIS LOCATION ARE PROVIDED ONLY IF THE BUILDING IS UN-INSULATED OR SPRAY-FOAM INSULATION WILL BE USED.
- 3. FOR FASTENER TYPE AND SPACING SEE ES-161
- 4. NOT INCLUDED WITH T7 EAVE TRIM.
- 5. IN ORDER TO MAINTAIN THE WARRANTY, THE WALL PANELS MUST NOT TOUCH THE BOTTOM OF THE BASE FLASHING OR SHEETING NOTCH.
- 6. BASE FLASHING IS OPTIONAL, AND WILL NOT BE SUPPLIED UNLESS NOTED ON THE ERECTION DRAWINGS. SEE ES-110 FOR ATTACHMENT.
- 7. INSIDE CLOSURES AT THIS LOCATION ARE PROVIDED ONLY IF SPRAY FOAM INSULATION WILL BE INSTALLED AND THE ROOF SLOPE IS LESS THAN 3:12. "PBR" PLUGS WILL BE SUPPLIED WHEN SPRAY FOAM INSULATION WILL BE INSTALLED AND THE ROOF SLOPE IS GREATER THAN 3:12.




**ERECTION STANDARDS** 

WALL PANEL INSTALLATION

DRAWING

Tyler Building Systems L.P.


#### "PBR" PROFILE FASTENER SPACING



#### FASTENER LOCATION AT PANEL ENDS AND ENDLAPS

#### FASTENER LOCATION AT INTERMEDIATE FRAMING


Construction Handbook



#### NOTE:


SCREW INSTALLATION - TYLER BUILDING SYSTEMS' STANDARD ROOF, WALL, AND TRIM SCREWS ARE SELF-DRILLING AND SHOULD BE INSTALLED USING A SCREW GUN TURNING AT A MAXIMUM OF 2,000 RPM. SERIES 300 STAINLESS STEEL SCREWS ARE NOT SELF-DRILLING SCREWS. PANELS AND SECONDARY STRUCTURAL MATERIAL MUST BE PRE-DRILLED BEFORE INSTALLING SERIES 300 STAINLESS STEEL SCREWS. SERIES 300 STAINLESS STEEL SCREWS SHOULD BE INSTALLED WITH A SCREW GUN TURNING AT 800 RPM. USING A SCREW GUN TURNING FASTER THAN THE SPEEDS RECOMMENDED WILL DAMAGE THE SCREWS.

#### "REVERSE PBR" PROFILE FASTENER SPACING




FASTENER LOCATION AT PANEL ENDS, ENDLAPS AND INTERMEDIATE LOCATIONS

SIDELAP DETAIL




#### "PBU" PROFILE FASTENER SPACING FOR WALLS ONLY




#### FASTENER LOCATION AT INTERMEDIATE FRAMING

#### "PBU" PROFILE FASTENER SPACING FOR ROOF ONLY



FASTENER LOCATION AT PANEL ENDS AND ENDLAPS


FASTENER LOCATION AT INTERMEDIATE FRAMING



#### NOTE:

SCREW INSTALLATION - TYLER BUILDING SYSTEMS' STANDARD ROOF, WALL, AND TRIM SCREWS ARE SELF-DRILLING AND SHOULD BE INSTALLED USING A SCREW GUN TURNING AT A MAXIMUM OF 2,000 RPM. SERIES 300 STAINLESS STEEL SCREWS ARE NOT SELF-DRILLING SCREWS. PANELS AND SECONDARY STRUCTURAL MATERIAL MUST BE PRE-DRILLED BEFORE INSTALLING SERIES 300 STAINLESS STEEL SCREWS. SERIES 300 STAINLESS STEEL SCREWS SHOULD BE INSTALLED WITH A SCREW GUN TURNING AT 800 RPM. UBING A SCREW GUN TURNING FASTER THAN THE SPEEDS RECOMMENDED WILL DAMAGE THE SCREWS.

#### "REVERSE PBU" PROFILE FASTENER SPACING



FASTENER LOCATION AT PANEL ENDS, ENDLAPS AND INTERMEDIATE LOCATIONS

SIDELAP DETAIL




#### **ERECTION STANDARDS**


"PBU" PANEL FASTENER SPACING

DRAWING ES-161

#### "AVP" PROFILE FASTENER SPACING



#### FASTENER LOCATION AT PANEL ENDS, ENDLAPS AND INTERMEDIATE LOCATIONS




NOTE:

SCREW INSTALLATION - TYLER BUILDING SYSTEMS' STANDARD ROOF, WALL, AND TRIM SCREWS ARE SELF-DRILLING AND SHOULD BE INSTALLED USING A SCREW GUN TURNING AT A MAXIMUM OF 2,000 RPM. SERIES 300 STAINLESS STEEL SCREWS ARE NOT SELF-DRILLING SCREWS. PANELS AND SECONDARY STRUCTURAL MATERIAL MUST BE PRE-DRILLED BEFORE INSTALLING SERIES 300 STAINLESS STEEL SCREWS. SERIES 300 STAINLESS STEEL SCREWS SHOULD BE INSTALLED WITH A SCREW GUN TURNING AT 800 RPM. USING A SCREW GUN TURNING FASTER THAN THE SPEEDS RECOMMENDED WILL DAMAGE THE SCREWS.

## OR THE TRIM WILL NEED TO BE REPLACED AT THE ERECTORS EXPENSE.

THE FOLLOWING STEPS SHOULD BE FOLLOWED WHEN INSTALLING METAL PANELS:

STEP ONE: YERIFY THAT THE PANEL COVERAGE IS CORRECT. PANEL MANUFACTURERS
ARE ALLOWED SOME TOLERANCE DURING THE FABRICATION PROCESS. THEREFORE,
ALL PANELS ARE NOT FABRICATED WITH THE EXACT COVERAGE INTENDED. THE
FOLLOWING DETAIL INDICATES THE INTENDED COVERAGE FOR THROUGH FASTENED
PANELS.




IF THE PANELS WERE FABRICATED WITH LESS COVERAGE THAN INDICATED, THE ERECTOR MUST GROW THE PANEL COVERAGE TO ACCOMMODATE (SEE STEP FOUR ON PAGE ES-161.6).

IF THE PANELS WERE FABRICATED WITH MORE COVERAGE THAN INDICATED, THE ERECTOR MUST SHRINK THE PANEL COVERAGE TO ACCOMMODATE (SEE STEP FIVE ON PAGE ES-161.7).


DURING ANY PANEL INSTALLATION, COVERAGE WILL NEED TO BE CHECKED PERIODICALLY TO DETERMINE IF THE PANELS SHOULD GROW OR SHRINK.

STEP TWO: CHECK THE ERECTION DRAWING TO VERIFY BEGINNING AND ENDING PANEL OFFSET CONDITIONS. THE FOLLOWING SECTIONS ARE EXAMPLES:



#### BEGINNING OR ENDING PANEL OFFSET SECTIONS

IF NO SPECIFIC BEGINNING OR ENDING SECTION IS INDICATED, THE ERECTOR SHOULD BEGIN WITH THE CENTERLINE OF THE FIRST HIGH CROWN AT THE ADJACENT STEEL LINE (FACE OF GIRT) AS INDICATED IN THE FOLLOWING SECTION:



TYPICAL BEGINNING OR ENDING SECTION



ERECTION STANDARDS

CHECKING AND MAINTAINING PANEL COVERAGE


DRAWING

ES-161.4

Tyler Building Systems L:P. Construction Handbook

## OR THE TRIM WILL NEED TO BE REPLACED AT THE ERECTORS EXPENSE.


STEP THREE: INSTALL PANELS AS INDICATED ON PAGES 160 THRU 161.3 IN THIS HANDBOOK. EACH PANEL MUST BE CHECKED FOR STRAIGHTNESS. PANEL STRAIGHTNESS CAN BE CHECKED BY MEASURING THE COVERAGE OF THE INSTALLED PANELS, USING A 4'-O" LONG (MINIMUM) LEVEL AGAINST THE PANEL HIGH-CROWN, USING A LAZER LEVEL, OR MARKING THE EAVESTRUT AND CONCRETE WITH THE APPROPRIATE COVERAGE FOR EACH PANEL (EXAMPLE... EVERY 3 FEET FOR "PBR" PANEL). IN THE EXAMPLE BELOW, PANEL COVERAGE HAS GROWN AT THE TOP OF THE PANELS, AND SHRANK AT THE BOTTOM OF THE PANELS. TO CORRECT THE STRAIGHTNESS OF THE PANEL IN THIS EXAMPLE, THE PANEL COVERAGE MUST GROW AT THE BOTTOM, AND SHRINK AT THE TOP. STEP 4 WILL INDICATE HOW TO GROW PANEL COVERAGE. STEP FIVE WILL INDICATE HOW TO SHRINK PANEL




## OR THE TRIM WILL NEED TO BE REPLACED AT THE ERECTORS EXPENSE.

STEP FOUR: IF IT IS DETERMINED THAT PANEL COVERAGE NEEDS TO GROW, FOLLOW THE PROCEDURE BELOW. IF PANEL COVERAGE NEEDS TO SHRINK, SKIP TO STEP 5.

TO GROW PANEL COVERAGE, FASTENERS MUST BE INSTALLED IN THE SAME DIRECTION THAT THE PANELS ARE BEING INSTALLED (REFERENCE SECTIONS BELOW). APPLY PRESSURE TO THE TOP OF THE HIGH-CROWN TO THE LEFT OF THE SCREW(S) BEING INSTALLED, BEFORE THE SCREW(S) ARE INSTALLED.





GROWING PANEL COVERAGE AT INTERMEDIATE FASTENERS

ERECTOR NOTE!! BE CAREFUL TO GROW ROOF PANELS NEAR THE PEAK OF A BUILDING IN SMALL INCREMENTS WHEN USING RIDGE CAPS. RIDGE CAPS WILL NOT GROW AS MUCH AS THE ROOF PANEL.



**ERECTION STANDARDS** 

**GROWING PANEL COVERAGE** 


DRAWING

ES-161.6


## OR THE TRIM WILL NEED TO BE REPLACED AT THE ERECTORS EXPENSE.

STEP FIVE: IF IT IS DETERMINED THAT PANEL COVERAGE NEEDS TO SHRINK, FOLLOW THE PROCEDURE BELOW. IF PANEL COVERAGE NEEDS TO GROW, SEE STEP 4.


FIRST, INSTALL SCREW #1, THEN APPLY PRESSURE TO THE OPPOSITE END OF THE PANEL TO FORM A SLIGHT BOW IN THE PANEL (SEE SECTION BELOW).




#### SHRINKING PANEL COVERAGE AT END OF PANEL



#### SHRINKING PANEL COVERAGE AT INTERMEDIATE FASTENERS









DRAWING

ROOF PANEL INSTALLATION







INSULATION AT BASE ANGLE

INSULATION AT BASE CHANNEL

INSULATION AT BASE GIRT



INSULATION DETAIL AT LOW-SIDE EAVE



INSULATION DETAIL AT HIGH-SIDE EAVE

#### GENERAL NOTES

- 1. WHEN POULTRY NETTING IS TO BE USED WITH THE INSULATION IN THE WALLS, FIELD DRILL HOLES IN THE BASE ANGLE TO MATCH LOCATION OF RUNNER WIRES IN THE POULTRY NETTING, PUT RUNNER WIRES THROUGH HOLES AND TWIST TO SECURE WIRE AT BASE. ROLL WIRE OVER THE EAVE STRUT OR SHEETING ANGLE AT THE RAKE TO HOLD NETTING DURING PANEL AND INSULATION INSTALLATION. WHEN INSTALLATION IS COMPLETE, TRIM WIRE AT THE TOP ALONG WITH THE INSULATION.
- 2. WHEN POULTRY NETTIING IS TO BE USED WITH THE INSULATION IN THE ROOF, FIELD NOTCH THE HIGH CROWNS OF THE WALL PANELS TO FORM A TAB, PULL POULTRY NETTING TIGHT, BEND TABS DOWN TO SECURE POULTRY NETTING.
- 3. RUNG OF POULTRY NETTING SHOULD NOT OVERLAP AT THE SIDES, PLACE RUNG SIDE BY SIDE AND TWIST RUNNER WIRES TOGETHER TO SECURE.
- TRIM ABOUT 4" OF BLANKET INSULATION FROM FACING THEN FOLD FACING OVER INSULATION TO PREVENT WATER FROM WICKING INTO INSULATION.

- 5. DOUBLE FACED TAPE IS USED TO TEMPORARILY ATTACH THE ENDS OF THE INSULATION TO THE SECONDARY FRAMING MEMBERS WHILE PANELS ARE BEING ERECTED.
- 6. IF ERECTION DRAWINGS DO NOT INDICATE AN INSULATION LAYOUT:
  BEGIN INSULATING WITH ONE 4'-O" WIDE ROLL.
  CONTINUE INSULATING WITH 6'-O" WIDE ROLLS.
  INSULATION MAY TERMINATE WITH A 6'-O" OR
  4'-O" WIDE ROLL. ERECTION DRAWINGS ALWAYS
  TAKE PRECEDENCE.
- 7. BASE FLASHING IS RECOMMENDED (BUT NOT REQUIRED) WHEN INSTALLING WALL INSULATION IN COMBINATION WITH A BASE GIRT. ROPE SEAL OR DOUBLE FACED TAPE CAN BE USED TO TEMPORARILY HOLD THE BASE FLASHING IN PLACE DURING PANEL INSTALLATION.





**ERECTION STANDARDS** 

**BLANKET INSULATION** 


DRAWING


ES-163.1





INSULATION DETAIL AT PEAK





#### GENERAL NOTES

- 1. WHEN POULTRY NETTING IS TO BE USED WITH THE INSULATION IN THE WALLS, FIELD DRILL HOLES IN THE BASE ANGLE TO MATCH LOCATION OF RUNNER WIRES IN THE POULTRY NETTING, PUT RUNNER WIRES THROUGH HOLES AND TWIST TO SECURE WIRE AT BASE. ROLL WIRE OVER THE EAVE STRUT OR SHEETING ANGLE AT THE RAKE TO HOLD NETTING DURING PANEL AND INSULATION INSTALLATION. WHEN INSTALLATION IS COMPLETE, TRIM WIRE AT THE TOP ALONG WITH THE INSULATION.
- 2. WHEN POULTRY NETTING IS TO BE USED WITH THE INGULATION IN THE ROOF, FIELD NOTCH THE HIGH CROWNS OF THE WALL PANELS TO FORM A TAB, PULL POULTRY NETTING TIGHT, BEND TABS DOWN TO SECURE POULTRY NETTING.
- 3. RUNG OF POULTRY NETTING SHOULD NOT OVERLAP AT THE SIDES, PLACE RUNG SIDE BY SIDE AND TWIST RUNNER WIRES TOGETHER TO SECURE.
- TRIM ABOUT 4" OF BLANKET INSULATION FROM FACING THEN FOLD FACING OVER INBULATION TO PREVENT WATER FROM WICKING INTO INSULATION.
- DOUBLE FACED TAPE IS USED TO TEMPORARILY ATTACH THE ENDS OF THE INSULATION TO THE SECONDARY FRAMING MEMBERS WHILE PANELS ARE BEING ERECTED.
- 6. IF ERECTION DRAWINGS DO NOT INDICATE AN INGULATION LAYOUT:
  BEGIN INSULATING WITH ONE 4'-0" WIDE ROLL.
  CONTINUE INSULATING WITH 6'-0" WIDE ROLLS.
  INSULATION MAY TERMINATE WITH A 6'-0" OR
  4'-0" WIDE ROLL. ERECTION DRAWINGS ALWAYS
  TAKE PRECEDENCE.





#### **ERECTION STANDARDS**

**BLANKET INSULATION** 

DRAWING

ES-163.2






THE FOLLOWING STEPS SHOULD BE FOLLOWED WHEN INSTALLING INSULATION AT RIDGE VENTS:


STEP ONE: CUT INSULATION THROUGH THE MIDDLE OF THE RIDGE VENT OPENING AS SHOWN. THEN, CUT AT A DIAGONAL TO FORM A "V" AT THE ENDS.

STEP TWO: TRIM ABOUT 4" OF BLANKET INSULATION FROM FACING. THEN, FOLD THE FACING OVER THE INSULATION TO PREVENT WATER FROM WICKING INTO INSULATION.

STEP THREE: FOLD THE INSULATION UPWARDS TOWARDS THE RIDGE YENT AND BEND BACKWARDS UPON ITSELF.

STEP FOUR: USE DOUBLE FACED TAPE TO TEMPORARILY ATTACH THE ENDS OF THE INSULATION TO THE PURLINS. PLACE THE ROOF PANELS AND RIDGE VENT ON TOP, FASTENING WITH 1/4" SCREW AND ROPE SEAL AS NOTED ON ES-220.






- GENERAL NOTES
- 1. FACED INSULATION INSTALLED BETWEEN THE PURLINS OVER THE RETAINER STRIPS. (PULL THE INSULATION TIGHT BEFORE FASTENING TO PREVENT SAGGING), SEE ERECTION DRAWINGS FOR INSULATION & RETAINER STRIP LOCATIONS.
- 2. UNFACED INSULATION INSTALLED OVER THE PURLING SEE ERECTION DRAWINGS FOR INSULATION LOCATIONS.
- 3. RETAINER STRIPS ATTACH TO BOTTOM OF PURLINS WITH #12x3/4" SELF-DRILLING SCREW WITHOUT WASHER. (ONE PER PURLIN) SEE ERECTION DRAWINGS FOR RETAINER STRIP LOCATIONS.
- 4. INSULATION MUST BE WORKED AROUND KNOCK-IN BRIDGING WHEN PRESENT.
- 5. RETAINER STRIPS (TYP)
  TWO RUNS OF RETAINER STRIPS HAVE
  BEEN SUPPLIED FOR EACH INTERIOR SPLICE
  LOCATION. SPLICE AT RIGID FRAME ONLY.
- 6. FIELD MODIFY INSULATION AT RIGID FRAME IF REQUIRED. PULL INSULATION TIGHT BEFORE FASTENING. SEE PLAN FOR SPLICE LOCATIONS.



INSUL-BANDING INSULATION STANDARDS

DRAWING




NOTES:

1.FOR ROOF PANEL INSTALLATION SEE ES-162.

2.6KYLIGHT INSTALLATION MATERIALS:

18 FAST #43L SCREWS (WHITE) 26 FAST #44L SCREWS (WHITE) ROPE SEAL

(PER SKYLIGHT) TRIPLE BEAD TAPE SEAL





WARNING: LIGHT TRANSMITTING PANELS ARE NOT DESIGNED OR INTENDED TO BEAR THE WEIGHT OF ANY PERSON WALKING, STANDING, OR RESTING ON THEM. TYLER BUILDING SYSTEMS, L.P. DISCLAIMS ANY REPRESENTATION, EXPRESSED OR IMPLIED, THAT ANY PERSON CAN SAFELY WALK, STEP, STAND, OR REST ON OR NEAR LIGHT TRANSMITTING PANELS OR THAT THEY COMPLY WITH ANY OSHA REGULATION.




#### **ERECTION STANDARDS**

SKYLIGHT INSTALLATION DRAWING










CONTINUOUS WALL LIGHT INSTALLATION DRAWING





#### **ERECTION STANDARDS**

FRAMED OPENING FOR OVERHEAD DOOR DRAWING

HEAD TRIM NOTE: ALIGN HEAD TRIM WITH JAMB TRIM. reserves a JAMB TRIM INSIDE CLOSURE SEE NOTE 8 HEADER 1/4"x1" BOLTS HEAD TRIM MK T30 OR T32 WALL PANEL JAMB JAMB THRESHOLD OPTIONAL BASE GIRT SEE NOTE 5 JAMB TRIM MK T31 OR T33 EXPANSION ANCHORS 1/2"x2 3/4" BASE ANGLE JAMB DOOR LEAF

SWEEP


#10x1 1/2\* WOOD SCREW

EXPANSION SHIELD

#### INSTALLATION PROCEDURE:

THE FOLOWING INSTALLATION PROCEDURE IS FOR INSTALLING A DOOR UNDER STANDARD CONDITIONS. SEE ES-181 IF GIRTS ARE REQUIRED BELOW 7'-2".

- ASSEMBLE THE DOOR FRAME. ATTACH HEADER TO JAMB WITH FOUR 1/4"x1" BOLTS.
- BET FRAME IN PLACE, PLUMB HINGE JAMB AND ANCHOR TO FOUNDATION.
- ATTACH HEADER TO GIRT WITH #12 SCREWS @ 1'-0" O.C.
- D. HANG THE DOOR LEAF.
- ADJUST STRIKER JAMB TO CORRECT POSITION AND ANCHOR TO FOUNDATION.
- ATTACH HEAD AND JAMB TRIM TO DOOR FRAME WITH #8 METAL LATH SCREWS.
- G. SEE ES-181 WHEN BASE GIRT IS USED.
- H. INSTALL THE LOCKSET USING THE INSTRUCTIONS INCLUDED WITH THE LOCKSET.
- FIELD NOTCHED THRESHOLD AND ATTACH TO FLOOR USING #10 WOOD SCREWS AND EXPANSION SHIELDS. CAULK THRESHOLD IF REQUIRED.
- ATTACH SWEEP TO DOOR LEAF WITH SHEET METAL SCREWS.
- K. INSTALL WEATHER STRIPPING



#### DOOR SECTION THRU THRESHOLD

#### **GENERAL NOTES**

PERSONNEL DOORS SHOULD BE FIELD LOCATED BEFORE WALL PANEL INSTALLATION.


ALUMINUM

THRESHOLD


SEALANT STRIP

- 2. BECAUSE OF WEATHER TIGHTNESS CONCERNS IT IS RECOMMENDED THAT PERSONEL DOORS ARE INSTALLED IN A SWING OUT POSITION.
- 3. DOOR FRAMES ARE SHIPPED UNASSEMBLED FOR FIELD ASSEMBLY.
- 4. GLASS AND PUTTY FOR GLAZING ARE NOT FURNISHED BY TYLER BUILDING SYSTEMS, L.P. UNLESS INDICATED ON THE BILL OF MATERIALS.
- 5. WHEN OPTIONAL BASE GIRT IS USED BASE ANGLE IS NOT FURNISHED.
- 6. LINER PANELS ARE ONLY SUPPLIED WHEN INDICATED IN THE BILL OF MATERIALS OR ERECTION DRAWINGS.
- 7. LINER TRIM WILL BE SUPPLIED ONLY WHEN LINER PANELS ARE PRESENT.
- B. INSIDE CLOSURE WILL BE PROVIDED ONLY IF THE BUILDING IS UN-INSULATED OR SPRAY-IN INSULATION WILL BE USED. CLOSURES ARE PROVIDED AT ALL BASE CONDITIONS AT THE PERIMETER OF BUILDING .

#### SECTION THROUGH PERSONNEL DOOR HEADER



#### SECTION THROUGH PERSONNEL DOOR JAMB




SECTION THROUGH PERSONNEL DOOR HEADER


# BOX 130819 " TYLER. TEXAS 75713

**ERECTION STANDARDS** 

PERSONNEL DOOR INSTALLATION

DRAWING





GENERAL NOTES

1. REFER TO ES-180 FOR STANDARD PERSONNEL DOOR INSTALLATION INSTRUCTIONS.


2. JAMB SUPPORTS ARE NOT REQUIRED UNLESS NOTED ON THE ERECTION DRAWINGS.




#### **ERECTION STANDARDS**


PERSONNEL DOOR
JAMB SUPPORT INSTALLATION


DRAWING






VERTICAL SECTION THRU WINDOW






#### HORIZONTAL SECTION THRU WINDOW WITH LINER PANEL



SILL TRIM FIELD MODIFICATION DETAIL

#### **GENERAL NOTES**

- 1. FIELD CUT HEADER AND SILL ANGLES FROM STOCK LENGTHS TO FORM FRAMED OPENING FOR WINDOW. (NOT REQ'D. FOR WINDOWS WITH Bx21/2C FRAMES)
- 2.ATTACH WINDOW TO FRAMED OPENING WITH POP RIVETS.
- 3.ATTACH TRIM AROUND WINDOW WITH POP RIVETS. SILL TRIM MK T36 OR T37 TO BE FIELD NOTCHED AROUND WINDOW, (SEE DETAIL) VERTICAL LEG MUST BE INSTALLED BEHIND WINDOW FINS.
- 4.CAULK WINDOW TO TRIM JOINT, ALL AROUND. (OPTIONAL) 5.INSTALL WALL PANELS AROUND WINDOW.
- 6.IF BUILDING HAS LINER PANELS, INSTALL LINER TRIM AND PANELS SIMILAR TO EXTERIOR.
- 7.FOR RETROFIT INSTALLATION, REMOVE WALL PANELS AS REQ'D. AND PROCEED TO NOTE 1.
- 8.INSIDE CLOSURE WILL BE PROVIDED ONLY IF THE BUILDING IS UN-INSULATED OR SPRAY-IN INSULATION WILL BE USED.







#### **ERECTION STANDARDS**


**CONVENTIONAL WINDOW** INSTALLATION


DRAWING






TYPICAL SECTION AT FIELD LOCATED JAMB TO EAVESTRUT






TYPICAL SECTION AT FIELD LOCATED CEE WRAP HEADER



TYPICAL SECTION AT WALL GIRT TO FIELD LOCATED JAMB



TYPICAL SECTION AT FIELD LOCATED JAMB TO CONCRETE

#### GENERAL NOTES


- 1. IF ERECTION DRAWINGS INDICATE A CLIP, THE CLIP WILL BE SHIPPED LOOSE, AND WILL REQUIRE FIELD BOLTING. IF A CLIP IS NOT INDICATED ON THE ERECTION DRAWINGS, THE CLIP WILL BE SHOP WELDED IN PLACE.
- 2. ALL BOLTS ARE 1/2" # MACHINE BOLTS UNLESS NOTED OTHERWISE. 1/2" # FLATHEAD BOLTS SHOULD BE USED IF BOLT HEAD IS INSIDE OF THE CLEAR OPENING. WASHERS ARE REQUIRED AT ALL SLOTS AND FIELD DRILLED HOLES. BOLTS ARE NOT REQUIRED IF CLIP IS SHOP WELDED
- 3. FIELD MODIFY COMPONENT AS REQUIRED. FIELD CUTTING TO LENGTH, AND FIELD DRILLING OF 9/16" # HOLES MAY BE REQUIRED.
- 4. BUYER SHOULD CONTACT THE GENERAL CONTRACTOR OR END USER TO DETERMINE OPENING LOCATIONS. IF YOUR OPENING REQUIRES MODIFICATIONS NOT INDICATED IN THE CONSTRUCTION HANDBOOK REFERENCE THE ERECTION DRAWINGS FOR FURTHER INSTRUCTION. CONTACT TYLER BUILDING SYSTEMS L.P. BEFORE PERFORMING ANY FIELD WORK NOT INDICATED IN THE ERECTION DRAWINGS OR THIS CONSTRUCTION HANDBOOK.




#### **ERECTION STANDARDS**

FIELD LOCATED FRAMED OPENING SECTIONS


DRAWING




#### TYPICAL SECTION AT FIELD LOCATED JAMB TO CEE RAFTER




#### TYPICAL SECTION AT FIELD LOCATED JAMB TO HOT-ROLL RAFTER



TYPICAL SECTION AT FIELD LOCATED JAMB TO RIGID FRAME RAFTER



TYPICAL SECTION AT FIELD LOCATED JAMB BETWEEN GIRTS



TYPICAL SECTION AT FIELD LOCATED HEADER & SILL

## GENERAL NOTES


- IF ERECTION DRAWINGS INDICATE A CLIP, THE CLIP WILL BE SHIPPED LOOSE, AND WILL REQUIRE FIELD BOLTING. IF A CLIP IS NOT INDICATED ON THE ERECTION DRAWINGS, THE CLIP WILL BE SHOP WELDED IN PLACE.
- 2. ALL BOLTS ARE 1/2" # MACHINE BOLTS UNLESS NOTED OTHERWISE. 1/2" # FLATHEAD BOLTS SHOULD BE USED IF BOLT HEAD IS INSIDE OF THE CLEAR OPENING. WASHERS ARE REQUIRED AT ALL SLOTS AND FIELD DRILLED HOLES. BOLTS ARE NOT REQUIRED IF CLIP IS SHOP WELDED
- 3. FIELD MODIFY COMPONENT AS REQUIRED. FIELD CUTTING TO LENGTH, AND FIELD DRILLING OF 9/16" # HOLES MAY BE REQUIRED.
- 4. BUYER SHOULD CONTACT THE GENERAL CONTRACTOR OR END USER TO DETERMINE OPENING LOCATIONS. IF YOUR OPENING REQUIRES MODIFICATIONS NOT INDICATED IN THE CONSTRUCTION HANDBOOK, REFERENCE THE ERECTION DRAWINGS FOR FURTHER INSTRUCTION, CONTACT TYLER BUILDING SYSTEMS L.P. BEFORE PERFORMING ANY FIELD WORK NOT INDICATED IN THE ERECTION DRAWINGS OR THIS CONSTRUCTION HANDBOOK.



**ERECTION STANDARDS** 

FIELD LOCATED FRAMED OPENING SECTIONS


DRAWING



## TYPICAL SECTION THRU EAVE EXTENSION

#### NOTES:

- 1.) USE A325 FLAT WASHERS TO LEVEL CANOPY RAFTER.
- 2.) 14 MACHINE BOLTS UNLESS NOTED OTHERWISE ON THE ERECTION DRAWINGS.



CONNECTION AT FRAME WITH BYPASS GIRT

CONNECTION AT FRAME WITH FLUSH GIRT


CONNECTION AT BEARING FRAME




**ERECTION STANDARDS** 

FLUSH EAVE EXTENSION **DETAILS** 

DRAWING ES-200



#### TYPICAL SECTION THRU EAVE EXTENSION





BUILDING SYSTEMS, L.P.
P.O. BOX ISOSSO • TYLER TEXAS 757IS

ERECTION STANDARDS
BYPASS EAVE EXTENSION


DETAILS

DRAWING





#### TYPICAL SECTION THRU PURLIN EXTENSION




EUILDING SYSTEMS, L.P.
P.O. BOX 130819 P TYLER TEXAS 75713


**ERECTION STANDARDS** 

PURLIN EXTENSION DETAILS

DRAWING



#### OPTIONAL COLOR TRIM KIT INSTALLATION



NOTE: END CAP IS FACTORY CUT FOR 1:12 ROOF SLOPE. THREE DOTS INDICATE 2:12, 3:12 AND 4:12 SLOPES. FIELD CUT FOR REQUIRED ROOF SLOPE.


NOTE: THIS TYPE OF YENT IS NOT RECOMMENDED FOR USE ON BUILDINGS THAT HAVE ROOF SLOPES LESS THAN 1:12 OR WIDE BUILDINGS WHERE THERMAL EXPANSION IS A CONCERN (EXAMPLES: BUILDINGS WITH STANDING SEAM ROOF SYSTEMS OR GABLED BUILDINGS WIDER THAN 140'-O").




**ERECTION STANDARDS** 

RIDGE VENT

DRAWING





#### INSTALLATION PROCEDURE

- 1. FIELD CUT END CAPS FOR REQUIRED ROOF SLOPE.
- 2. ATTACH END CAP SKIRT TO THE END CAP OF THE FIRST VENT IN CONTINUOUS RUN WITH POP-RIVETS.
- 3. APPLY OUTSIDE CLOSURE TO ROOF PANELS WITH ROPE SEAL TOP AND BOTTOM ALONG EACH SIDE OF OPENING.
- 4. APPLY ROPE SEAL TO HIGH RIB OF RIDGE CAP AT EACH END OF OPENING.
- 5. SEE ES-163.3 FOR INSULATION INSTALLATION.
- 6. SET FIRST VENT IN PLACE NOTING DIRECTION OF PULL. POSITION NEXT END CAP SKIRT UNDER CENTERLINE OF END CAP AND POPRIVET TO HIGH RIB OF ROOF PANEL. ATTACH YENT TO ROOF PANELS AT EACH HIGH RIB WITH 1/4" SCREWS.
- 7. POSITION THE SECOND VENT LEAVING A 4" GAP BETWEEN THE TWO VENTS, REACH THRU THE GAP ATTACH THE LINK ROD OF THE SECOND VENT TO THE PULL BAR OF THE FIRST VENT, SECURE WITH WASHER AND HAIRPIN CLIP SUPPLIED. PUSH THE SECOND VENT TOWARD THE FIRST UNTIL THE END CAPS BUTT TOGETHER. POSITION NEXT END CAP SKIRT UNDER CENTERLINE OF END CAP AND POP-RIVET TO HIGH RIB OF ROOF PANEL. ATTACH SECOND VENT. REPEAT THIS PROCESS UNTIL ALL VENTS IN THE CONTINUOUS RUN ARE INSTALLED.
- 8. INSTALL OPERATOR KIT. (OPTIONAL)

NOTE: THIS TYPE OF VENT IS NOT RECOMMENDED FOR USE ON BUILDINGS THAT HAVE ROOF SLOPES LESS THAN 1:12 OR WIDE BUILDINGS WHERE THERMAL EXPANSION IS A CONCERN (EXAMPLES: BUILDINGS WITH STANDING SEAM ROOF SYSTEMS OR GABLED BUILDINGS WIDER THAN 140'-O").





#### **ERECTION STANDARDS**

CONTINUOUS RIDGE VENT INSTALLATION DRAWING

**ES-221** 

À MAXIMUM OF 3 VENTS)






#### INSTALLATION PROCEDURE


- 1. APPLY OUTSIDE CLOSURE TO ROOF PANELS WITH ROPE SEAL TOP AND BOTTOM ALONG EACH SIDE OF OPENING.
- 2. APPLY ROPE SEAL TO HIGH RIB OF RIDGE CAP AT EACH END OF OPENING.
- 3. SET YENT IN PLACE AND ATTACH TO ROOF PANELS AT EACH HIGH RIB, AND AT 6" O.C. ACROSS RIDGE CAP WITH 1/4" SCREWS.



**ERECTION STANDARDS** 

CIRCULAR RIDGE VENT INSTALLATION DRAWING





#### SECTION

#### INSTALLATION PROCEDURE

- 1. FIELD LOCATE AND CUT OPENING IN ROOF PANEL AS REQUIRED FOR THE VENT DIAMETER.
- 2. APPLY ROPE SEAL AROUND THE PERIMITER OF THE YENT BASE.
- 3. SET YENT IN PLACE AND ATTACH TO ROOF PANELS AT EACH HIGH RIB, AND AT 1'-O" O.C. ALONG THE SIDE LAPS WITH 1/4" SCREWS.




#### **ERECTION STANDARDS**

DRAWING

CIRCULAR VENT SLOPE INSTALLATION


CONTRACTOR NOTE!
ALL ROOF JACKS MUST BE INSTALLED AS INDICATED IN THIS DRAWING. PLEASE CALL CUSTOMER SERVICE AT TYLER BUILDING SYSTEMS L.P. FOR QUESTIONS, OR ORDERING INFORMATION FOR SCREWS, ROPE SEAL, OR CAULK:
1-800-442-8979 EXT. 212




CAUTION:

STANDARD ROOF JACKS ARE FOR APPLICATIONS OF 212' OR LESS
HIGH-TEMP ROOF JACKS SHOULD BE USED FOR APPLICATIONS OF 212' TO 437'







SIMPLE EAVE TRIM TO RAKE TRIM DETAIL



TYPICAL SECTION AT SIMPLE EAVE TRIM



TYPICAL SECTION AT HIGH SIDE EAVE TRIM



TYPICAL SECTION AT SCULPTURED EAVE TRIM

#### NOTES

- 1. ALL TRIM SPLICES REQUIRE 1½" MIN. LAP RAKE TRIM: 6 POP RIVETS & CAULK REQUIRED GUTTER: 6 POP RIVETS & CAULK REQUIRED DOWNSPOUT: 6 POP RIVETS REQUIRED EAVE TRIM: 4 POP RIVETS REQUIRED CORNER TRIM: 4 POP RIVETS REQUIRED
- 2. INSIDE CLOSURES AT THIS LOCATION ARE PROVIDED ONLY IF THE BUILDING IS UN-INSULATED OR SPRAY-FOAM INSULATION WILL BE HEED.
- 3. INSIDE CLOSURES AT THIS LOCATION ARE PROVIDED ONLY IF SPRAY-FOAM INSULATION WILL BE USED.
- 4. EAVE TRIM MUST BE INSTALLED BEFORE THE ROOF PANELS. ALL EAVE TRIM SPLICES SHOULD BE CAULKED AND RIVETED. FASTEN EAVE TRIM TO THE WALL PANEL HIGH CROWNS WITH 1/4 x 7/8" HWH SCREWS 12" O.C. TO PREVENT VIBRATION NOISE.

5. FIELD CUT RAKE END CAP TO CLOSE IN OPENING AT RAKE TRIM AND ROOF PANEL. FIT RAKE END CAP INSIDE RAKE TRIM AND FIELD RIVET TO RAKE, EAVE AND CORNER TRIM. (8 POP RIVETS REQUIRED)

# NOTICE


TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.



#### **ERECTION STANDARDS**

SIMPLE EAVE, HIGH SIDE EAVE & SCULPTURED EAVE TRIM INSTALLATION

DRAWING



## NOTES

- 1. ALL TRIM SPLICES REQUIRE 1½" MIN. LAP RAKE TRIM: 6 POP RIVETS & CAULK REQUIRED GUTTER: 6 POP RIVETS & CAULK REQUIRED DOWNSPOUT: 6 POP RIVETS REQUIRED EAVE TRIM: 4 POP RIVETS REQUIRED CORNER TRIM: 4 POP RIVETS REQUIRED
- 2. INSIDE CLOSURES AT THIS LOCATION ARE PROVIDED ONLY IF THE BUILDING IS UN-INSULATED OR SPRAY-FOAM INSULATION WILL BE USED.
- 3, INSIDE CLOSURES AT THIS LOCATION ARE PROVIDED ONLY IF SPRAY-FOAM INSULATION WILL BE LISED.
- 4. BACKSPLASH TRIM IS OPTIONAL, AND WILL NOT BE INCLUDED UNLESS NOTED ON THE ERECTION DRAWINGS AND THE BILL OF MATERIALS, BACKSPLASH MUST BE INSTALLED BEFORE THE ROOF PANELS, ALL BACKSPLASH SPLICES SHOULD BE CAULKED AND RIVETED. FASTEN BACKSPLASH TO THE WALL PANEL HIGH CROWNS WITH 1/4 x 7/8" HWH SCREWS 12" O.C. TO PREVENT VIBRATION NOISE,

- 5. FIELD MITER RAKE TRIM TO MATCH GUTTER FIT GUTTER INSIDE RAKE TRIM AND FIELD RIVET. (6 POP RIVETS REQUIRED)
- 6. ATTACH GUTTER STRAP TO GUTTER AND ROOF PANEL HIGHCROWN WITH 1/4 x 7/8" LONGLIFE SCREWS. GUTTER STRAPS SHOULD BE INSTALLED AT 3'-0" CENTERS UNLESS NOTED OTHERWISE ON THE ERECTION DRAWINGS

# NOTICE


TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.




#### **ERECTION STANDARDS**

T-10 GUTTER INSTALLATION

DRAWING



(T-151) BELOW EAVE GUTTER STRAP INSTALLATION DETAIL



TYPICAL SECTION AT T-150 GUTTER

# NOTES

- 1. ALL TRIM SPLICES REQUIRE 1½" MIN. LAP
  RAKE TRIM: 6 POP RIVETS & CAULK REQUIRED
  GUTTER: 6 POP RIVETS & CAULK REQUIRED
  DOWNSPOUT: 6 POP RIVETS REQUIRED
  EAVE TRIM: 4 POP RIVETS REQUIRED
  CORNER TRIM: 4 POP RIVETS REQUIRED
- 2. INSIDE CLOSURES AT THIS LOCATION ARE PROVIDED ONLY IF THE BUILDING IS UN-INSULATED OR SPRAY-FOAM INSULATION WILL BE USED.
- 3. INSIDE CLOSURES AT THIS LOCATION ARE PROVIDED ONLY IF SPRAY-FOAM INSULATION WILL BE USED.
- 4. BACKSPLASH TRIM IS OPTIONAL, AND WILL NOT BE INCLUDED UNLESS NOTED ON THE ERECTION DRAWINGS AND THE BILL OF MATERIALS. BACKSPLASH MUST BE INSTALLED BEFORE THE ROOF PANELS. ALL BACKSPLASH SPLICES SHOULD BE CAULKED AND RIVETED. FASTEN BACKSPLASH TO THE WALL PANEL HIGH CROWNS WITH 1/4 x 7/8" HWH SCREWS 12" O.C. TO PREVENT VIBRATION NOISE.

- 5. FIELD MITER RAKE TRIM TO MATCH GUTTER FIT GUTTER INSIDE RAKE TRIM AND FIELD RIVET. (6 POP RIVETS REQUIRED)
- 6. ATTACH GUTTER STRAP TO GUTTER AND ROOF PANEL HIGHCROWN WITH 1/4 x 7/8" LONGLIFE SCREWS. GUTTER STRAPS SHOULD BE INSTALLED AT 3'-0" CENTERS UNLESS NOTED OTHERWISE ON THE ERECTION DRAWINGS

# NOTICE

TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.




**ERECTION STANDARDS** 


T-150 GUTTER INSTALLATION

DRAWING


Tyler Building Systems L.P. Construction Handbook



#### DETAIL AT DOWNSPOUT TO GUTTER ATTACHMENT



DETAIL AT DOWNSPOUT CONNECTION TO COLUMN



DETAIL AT DOWNSPOUT SPLICE

## NOTES

- i. ALL TRIM SPLICES REQUIRE 11/2" MIN, LAP
  RAKE TRIM: 6 POP RIVETS & CAULK REQUIRED
  GUTTER: 6 POP RIVETS & CAULK REQUIRED
  DOWNSPOUT: 6 POP RIVETS REQUIRED
  EAVE TRIM: 4 POP RIVETS REQUIRED
  CORNER TRIM: 4 POP RIVETS REQUIRED
- 2. FIELD CUT GUTTER, FOLD TAB INSIDE DOWNSPOUT, RIVET AND CAULK. LOCATE DOWNSPOUT ON HIGH RIB WHERE POSSIBLE. ONE DOWNSPOUT STRAP PER DOWNSPOUT FURNISHED WITH 14' EAVE HEIGHT BUILDINGS, ONE ADDITIONAL STRAP PER DOWNSPOUT FURNISHED FOR EACH ADDITIONAL 14' OF EAVE HEIGHT.
- 3. FIELD NOTCH DOWNSPOUT HEM AT SPLICE AG INDICATED. A CRIMPING TOOL MAY BE USED IF NEEDED.

# NOTICE


TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.




**ERECTION STANDARDS** 


**DOWNSPOUT INSTALLATION** 

DRAWING





PEAK BOX DETAIL



TYPICAL SECTION AT RAKE TRIM

## NOTES

- 1. ALL TRIM SPLICES REQUIRE 1½" MIN. LAP
  RAKE TRIM: 6 POP RIVETS & CAULK REQUIRED
  GUTTER: 6 POP RIVETS & CAULK REQUIRED
  DOWNSPOUT: 6 POP RIVETS REQUIRED
  EAVE TRIM: 4 POP RIVETS REQUIRED
  CORNER TRIM: 4 POP RIVETS REQUIRED
- 2. INSIDE CLOSURES AT THIS LOCATION ARE PROVIDED ONLY IF SPRAY-FOAM INSULATION WILL BE USED AT ROOF SLOPES OF 3:12 AND BELOW.
- 3. PANEL PLUGS ARE PROVIDED ONLY IF SPRAY-FOAM INSULATION WILL BE USED ABOVE 3:12 ROOF SLOPE.
- 4. FIELD MITER RAKE TRIM AT THE PEAK AS INDICATED IN THE MITER DETAIL AT THE TOP LEFT CORNER OF THIS PAGE. A PEAK BOX IS SUPPLIED FOR BUILDINGS THAT HAVE A ROOF SLOPE OF 6:12 OR LESS.

## NOTICE

TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.





**ERECTION STANDARDS** 

RAKE TRIM INSTALLATION

DRAWING

ES-241.1





## NOTES

- 1. ALL TRIM SPLICES REQUIRE 11/4" MIN. LAP
  RAKE TRIM: 6 POP RIVETS & CAULK REQUIRED
  GUTTER: 6 POP RIVETS & CAULK REQUIRED
  DOWNSPOUT: 6 POP RIVETS REQUIRED
  EAVE TRIM: 4 POP RIVETS REQUIRED
  CORNER TRIM: 4 POP RIVETS REQUIRED
- 2. ERECTOR NOTE PANEL MODULE MUST BE HELD OR NEW CORNER TRIM WILL NEED TO BE PURCHAGED AT THE BUYER'S EXPENSE

# NOTICE

TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.




**ERECTION STANDARDS** 

CORNER TRIM INSTALLATION

DRAWING


ES-241.2




\*MAY BE OMITTED WITH HANGER LOADS OF 50 LBS OR LESS. NOTE: PURLIN LIP MUST NOT BE DISTORTED.

# HANGER DETAIL AT PURLINS

Maximum roof slope 1:12




HANGER DETAIL AT PURLINS




HANGER DETAIL AT PURLINS

#### GENERAL NOTES:

- If collateral loads (sprinklers, ceiling, HYAC, etc.) are to be supported by the roof system, verify that the building was designed for these loads prior to installing hangers.
- Maximum hanger load not to exceed collateral load (pef) x 50 nor 300 lbs.
- 3.) Verify that all collateral loads (sprinklers, celling, HVAC, etc.) have enough hangers to provide a uniform load and not a series of high concentrated loads to the roof system.
- No material for hanger support indicated on this drawing is provided by Tyler Building Systems, L.P.



EAVE TRIM - MK T5



RAKE TRIM - MK T4

(FOR TILT WALL)

EAVE TRIM - MK T7

#### NOTICE

TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.

STANDARD TRIM

DRAWING


STANDARD TRIM

TRIM DETAILS

ST-110

EAVE TRIM - MK T6

(SINGLE SLOPE, HIGH SIDE)




SEE CHART


SEE CHART


1:12	2:12	5:12	4:12	5:12	6:12
170°	161°	152°	1430	135°	127°

RAKE END CAP - MK T8

RIDGE FLASH - MK T9








EAVE GUTTER - MK T10

GUTTER STRAP TRIM - MK T11

GUTTER STANDOFF - MK T12



GUTTER STANDOFF - MK T13

(FOR MAGONRY)


TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.



STANDARD TRIM

TRIM DETAILS


DRAWING




GUTTER DOWNSPOUT - MK T14

DOWNSPOUT RETURN - MK T15a & T15b


(EAYE EXTENSION)



DOWNSPOUT STRAP - MK T16
(9TANDARD "R" PANEL)





DOWNSPOUT STRAP - MK T17
(FLUSH)





TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.


GUTTER SCUPPER - MK T18













CORNER TRIM - MK T20 ("K" PANEL)


INSIDE CORNER TRIM - MK T21

CORNER TRIM - MK T22 ("K" PANEL TO MASONRY)

CORNER TRIM - MK T23








INSIDE CORNER TRIM - MK T24

CORNER TRIM - MK T25 ("A" PANEL)

INSIDE CORNER TRIM - MK T26



PARTITION INSIDE CORNER - MK T27

TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY RECEIPT, PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.




STANDARD TRIM


TRIM DETAILS

DRAWING

ST-113




DOOR & WINDOW HEAD TRIM - MK T30




DOOR & WINDOW JAMB TRIM - MK T31

("R" PANEL)




DOOR & WINDOW HEAD TRIM - MK T32



DOOR & WINDOW JAMB TRIM - MK T33


("U" PANEL)




COLOR 10 %

DOOR & WINDOW TRIM - MK T34

DOOR & WINDOW TRIM - MK T35



WINDOW SILL TRIM - MK T36 (CONVENTIONAL WINDOW "R" PANEL)



WINDOW SILL TRIM - MK T37 (CONVENTIONAL WINDOW "U" PANEL)

TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.




STANDARD TRIM


TRIM DETAILS

DRAWING


ST-114




EAVE EXT TRIM - MK T38



EAVE EXT TRIM - MK T39




EAVE EXT TRIM - MK T42




EAVE EXT TRIM - MK T41









EAVE EXT TRIM - MK T43



EAVE EXT TRIM - MK T44



SOFFIT TRIM - MK T45



TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.


PURLIN EXT TRIM - MK T46




STANDARD TRIM


TRIM DETAILS


DRAWING




TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.











"SS" RIDGE FLASH - MK T59


(FOR USE WITHOUT RIDGE VENTS)


"SS" RIDGE FLASH - MK T60
(FOR USE WITH RIDGE VENTS)





"SS" RIDGE FLASH END CAP - MK T61 (USE WITH T59) "SS" RIDGE FLASH END CAP - MK T62
(USE WITH T60)





TERMINATION TRIM - MK T64
22GA GALYALUME

"SS" EAVE TRIM - MK T63

# NOTICE

TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.




STANDARD TRIM


TRIM DETAILS

DRAWING

ST-117




10/2 COLOR





CORNER TRIM - MK T65

INSIDE CORNER TRIM - MK T66

LINER TRIM - MK T67










LINER CAP TRIM - MK T68 ("R" PANEL)

LINER CAP TRIM - MK T69 ("U" PANEL)

LEAN-TO FLASHING - MK T70










LEAN-TO FLASHING - MK T71


TIE-IN FLASHING - MK T72

EAVE WRAP TRIM - MK T74









PARTITION TRIM - MK T76

DRIP TRIM - MK T77 ("R" PANEL)

DRIP TRIM - MK T78 ("U" PANEL)


TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.


PARTITION TRIM - MK T75


BUILDING SYSTEMS, L.P BOX 130819 - TYLER, TEXAS 75713 STANDARD TRIM

TRIM DETAILS

DRAWING









(9"x10'-0") RIDGE VENT END SKIRT - MK T-91


"SS" RAKE TRIM - MK T90-"



(9"x10'-0") RIDGE VENT END CAP - MK T92



(9"x10'-0") RIDGE VENT SIDE TRIM - MK T-93



(9"x10'-0") RIDGE VENT SKIRT TRIM - MK T-94

TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.



STANDARD TRIM


TRIM DETAILS


DRAWING


ST-120

L = AS SHOWN M = 14 OFF EACH DIMENSION S = 1/8" OFF EACH DIMENSION

SEE TRIM SHIPPER FOR SIZE REQUIRED








CONDUCTOR HEAD DOWNSPOUT - MK T95


CONDUCTOR HEAD DOWNSPOUT - MK T96


TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.


Issue No.: 12, Issue Date: 08/01/17 I:\2017 Construction Handbook\st121.vcd



TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.








CONDUCTOR HEAD (AS SHOWN) - MK T100A


HOOD

CONDUCTOR HEAD (OPP HAND) - MK T100B

# NOTICE

TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.






COLOR


YARIES BY ROOF SLOPE f-31


SSM BACKSPLASH - MK T107

FASCIA NOSE TRIM - MK T110

DOWNSPOUT KICKOUT - MK T114










DOWNSPOUT STRAP - MK T116

FASCIA CAP TRIM - MK T120, T121 or T122

VALLEY GUTTER - MK T130







RAKE TRIM - MK T135

EXTENSION RAKE TRIM - MK T137

PARTITION WALL TRIM - MK T139

TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.




STANDARD TRIM


TRIM DETAILS

DRAWING

ST-124

Tyler Building Systems L.P. Construction Handbook






7 1/4× COLOR ĸ VARIES BY ROOF PITCH


PURLIN EXTENSION TRIM - MK T141

EAVE EXTENSION TRIM - MK T142 (10" PURLINS)


EAVE TRIM - MK T143




EAVE TRIM - MK T144



BELOW EAVE GUTTER - MK T150



\* VARES WITH ROOF PITCH



EAVE EXTENSION TRIM - MK T152 "REV U" SOFFIT PANEL

\* VARIES WITH ROOF PITCH COLOR

EAVE EXTENSION TRIM - MK T153 "L12" SOFFIT PANEL

# NOTICE


TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.




STANDARD TRIM

TRIM DETAILS

Issue No.: 12, Issue Date: 08/01/17 I:\2017 Construction Handbook\st125.vcd







EAVE WRAP TRIM - MK T-174 (10" PURLING)

TRIM PIECES ARE PROTECTED WITH A STRIPPABLE FILM TO PRESERVE THE COLOR FINISH DURING MANUFACTURING AND SHIPMENT. THIS FILM MUST BE COMPLETELY REMOVED PRIOR TO INSTALLATION OR WITHIN 20 DAYS OF RECEIPT, WHICHEVER OCCURS FIRST. THE INSTALLER MAY CHOOSE TO REMOVE THE FILM AFTER INSTALLATION, BUT THE REMOVAL PROCESS WILL BE MORE DIFFICULT. FAILURE TO COMPLY WITH THIS NOTICE MAY RESULT IN DETERIORATION OF THE COLOR FINISH, NULLIFYING THE WARRANTY IN PART OR TOTAL.



STANDARD TRIM

TRIM DETAILS

DRAWING

ST-126